



Republic of the Philippines
Department of Education
NEGROS ISLAND REGION
CITY SCHOOLS DIVISION OF VICTORIAS
ROMANA ELEMENTARY SCHOOL

PRE - REPAIR INSPECTION REPORT

Item / Description: Rewiring of Service Entrance and Load Center of the School

Property Number: _____ Property Accountability Receipt: _____

Acquisition Cost: _____ Acquisition Date: _____

Nature and Scope of Last Repair if any: NONE


Complaints / Defects: Deteriorated Electrical Wirings, Improper Electrical Distribution, Absence of Service Disconnecting Means


Inadequate Grounding System, Electrical Safety Hazards, Improper Service Entrance Components

Parts / Components to be Repaired / Replaced: Whole School Electrical System

FINDINGS / OBSERVATIONS: Due to the defects and safety concerns observed, it is strongly recommended to undertake the rewiring of the service entrance and installation of a new load center to ensure safe, reliable, and code-compliant electrical distribution throughout the school.


JONATHAN S. ROMANO
School Physical Facilities Coordinator


RAMONA S. PUNZALAN
School Inspectorate Team Member


CHERRIE J. ESTOCADA
School Property Inspectorate

Date

Date

Date



Republic of the Philippines
Department of Education
 NEGROS ISLAND REGION
 CITY SCHOOLS DIVISION OF VICTORIAS
ROMANA ELEMENTARY SCHOOL

PRE - REPAIR INSPECTION REPORT

Item / Description: **Rewiring of Service Entrance and Load Center of the School**

Property Number: _____ Property Accountability Receipt: _____

Aquisition Cost: _____ Acquisition Date: _____

Nature and Scope of Last Repair if any: **NONE**

Complaints / Defects: **Deteriorated Electrical Wirings, Improper Electrical Distribution, Absence of Service Disconnecting Means**


Inadequate Grounding System, Electrical Safety Hazards, Iproper Service Entrance Components

Parts / Components to be Repaired / Replaced: **Whole School Electrical System**


FINDINGS / OBSERVATIONS: **Due to the defects and safety concerns observed, it is strongly recommended to undertake the rewiring of the service entrance and installation of a new load center to ensure safe, reliable, and code-compliant electrical distribution throughout the school.**


JONATHAN B. ROMANO
 School Physical Facilities Coordinator

Date


RAMONA B. PUNZALAN
 School Inspectorate Team Member

Date


CHERRITE J. ESTOCADA
 School Property Inspectorate

Date

Jmcl



Republic of the Philippines
Department of Education
NEGROS ISLAND REGION
CITY SCHOOLS DIVISION OF VICTORIAS

PROGRAM OF WORKS

1. Name of Project : Rewiring of Service Entrance and Load Center of the School
2. Scope of Works : Installation of Grounding System, Electrical Conduits, Wiring, Circuit Breakers, and connection of electrical supply to designated buildings and rooms.
3. Name of Office/ School : ROMANA ELEMENTARY SCHOOL
4. Address : HAD. ROMANA, BRGY. XII, VICTORIAS CITY, NEGROS OCCIDENTAL
5. Appropriation :
6. Source of Fund : SCHOOL MOOE
7. Date of Implementation : 2nd Quarter 2026
8. Bill of Materials (Est.) :

Item No.	Quantity	Unit	Description	Unit Cost	Total Cost
1	44	pcs	Switch (2 Gang)	200.00	8,800.00
2	44	pcs	Switch Box	80.00	3,520.00
3	14	set	Convenience Outlet (2 Gang)	180.00	2,520.00
4	12	pcs	Circuit Breaker 20amps	600.00	7,200.00
5	5	pcs	Circuit Breaker 30amps	600.00	3,000.00
6	1	pcs	Secondary Rack Single Pool	480.00	480.00
7	2	pcs	PVC Pipe, 1" (L Orange)	200.00	400.00
8	1	pcs	Service Cup, 1"	190.00	190.00
17	5	pcs	Metal Clamp, 1"	40.00	200.00
18	15	meters	THHN #6	185.00	2,775.00
19	2	roll	THHN #12	5,800.00	11,600.00
20	2	roll	THHN #14	4,800.00	9,600.00
21	15	pcs	PVC Pipe 0.5"	135.00	2,025.00
22	12	pcs	Service Cup, 0.5"	25.00	300.00
23	100	pcs	Pvc Clamp, 0.5"	20.00	2,000.00
24	10	pack	Cable Tie	280.00	2,800.00
25	1	roll	Flexible Hose, 1/2"	1,500.00	1,500.00
26	5	roll	Electrical Tape, Big (3M)	75.00	375.00
27	2	roll	Rubber Tape	200.00	400.00
28	50	pcs	PVC Elbow #1/2 Electrical	70.00	3,500.00
29	20	pcs	Junction Box	80.00	1,600.00
30	150	meters	Douplex #6	80.00	12,000.00
31	50	pcs	Screw Insulator (11.5cm x 4.5cm)	110.00	5,500.00
32	6	pcs	Pvc Elbow 1", Short Curve	50.00	300.00
33	1	set	Double Throw 60 amp	4,080.00	4,080.00
Total Estimated Materials					P86,665.00

9. SUMMARY	
Description	Amount
A. Bill of Materials	P86,665.00
B. Labor Cost (35%)	30,300.00
C. Wire Removal	5,000.00
10. Total Project Cost	P121,965.00

Prepared by:

MC WELSON C. SOLOMON
School Head

Okay as to Fund:

JUN CARLO M. INCENCIO
Budget Officer III

Checked / Reviewed by:

ENGR. MARIE E. DEMEGILLO
Division Physical Facilities Coordinator/
Engr.

Recommending Approval:

ROGER Z. ROCHAR, PhD
OIC- Assistant Schools Division Superintendent

Approved:

PORTIA MISSION MALLORCA, PhD, CESO V
Schools Division Superintendent